



Permit Reviews Village of Pinecrest

2/1/2024	2/15/2024	2/8/2024	PUBLIC WORKS	DAVID MENDEZ	DENIED	
Notes: No friction course is used on a roadway with this low posted speed. SP-9.5 is the only asphalt used on Village residential roads. The asphalt pavement specifications on sheet C-300 were modified to be "2" STRUCTURAL COURSE TYPE SP-9.5." Section B-B on sheet C-301 was also labeled as per above.						
2/1/2024	2/7/2024	2/12/2024	STORM DRAINAGE	REINALDO RIVERA	APPROVED W/COND	
Notes: CONDITION OF PERMIT: Upon construction completion but prior to final approval for the project, the applicant shall submit to the Village: (1) An overall certification signed and sealed by the EOR/Professional that the project has been constructed according to the approved plans. (2) A signed and sealed survey by a Florida registered PSM with spot elevations every 25 feet throughout the property, as well as at planned/constructed dry retention areas. (3) A site review with the VoP Stormwater management reviewer. The permitted plans, the survey and EOR letter MUST be present for the FINAL STORMWATER Inspection.						
2/1/2024	2/20/2024	2/20/2024	STRUCTURAL	LEO LLANOS	APPROVED	
Notes:						