STATE OF FLORIDA
DEPARTMENT OF HEALTH
ONSITE SEWAGE TREATMENT AND DISPOSAL SYSTEM
SITE EVALUATION AND SYSTEM SPECIFICATION

APPLICATION # AP2115369
PERMIT # 13-SM-2952417
DOCUMENT # SE2051744

APPLICANT: Ronaldo FL2 LLC

CONTRACTOR / AGENT: Statewide Septic

LOT: 3 BLOCK: 2

SUBDIVISION: Devonwood ID#: 20-5013-025-0030

TO BE COMPLETED BY ENGINEER, HEALTH DEPARTMENT EMPLOYEE, OR OTHER QUALIFIED PERSON. ENGINEERS MUST PROVIDE REGISTRATION NUMBER AND SIGN AND SEAL EACH PAGE OF SUBMITTAL. COMPLETE ALL ITEMS.

PROPERTY SIZE CONFORMS TO SITE PLAN: [X]YES [ ]NO NET USABLE AREA AVAILABLE: 0.93 ACRES

TOTAL ESTIMATED SEWAGE FLOW: 920 GALLONS PER DAY [RESIDENCES-TABLE1 / OTHER-TABLE 2]

AUTHORIZED SEWAGE FLOW: 2325.01 GALLONS PER DAY [1500 GPD/ACRE OR 2500 GPD/ACRE]

UNOBSTRUCTED AREA AVAILABLE: 803.00 SQFT UNOBSTRUCTED AREA REQUIRED: 782.00 SQFT

BENCHMARK/REFERENCE POINT LOCATION: C/L SW 131 ST & SW PROP LINE - 8.46' NGVD.

ELEVATION OF PROPOSED SYSTEM SITE 5.52 [INCHES / FT] [ABOVE / BELOW] BENCHMARK/REFERENCE POINT

THE MINIMUM SETBACK WHICH CAN BE MAINTAINED FROM THE PROPOSED SYSTEM TO THE FOLLOWING FEATURES

SURFACE WATER: NA FT DITCHES/SWALES: NA FT NORMALLY WET: [ ]YES [X]NO

WELLS: PUBLIC: NA FT LIMITED USE: NA FT PRIVATE: NA FT NON-POTABLE: NA FT

BUILDING FOUNDATIONS: 5 FT PROPERTY LINES: 5 FT POTABLE WATER LINES: 69 FT

SITE SUBJECT TO FREQUENT FLOODING? [ ]YES [X]NO 10 YEAR FLOODING? [ ]YES [X]NO

10 YEAR FLOOD ELEVATION FOR SITE: FT [MSL / NGVD] SITE ELEVATION: 8.00 FT [MSL / NGVD]

SOIL PROFILE INFORMATION SITE 1

USDA SOIL SERIES: Udorthents, limestone substratu

Munsell #/Color	Texture	Depth
10YR 5/1	Sand	0 To 11
10YR 6/3	Sandy Clay	11 To 17
REFUSAL	Oolitic Limestone	17 To 17

SOIL PROFILE INFORMATION SITE 2

USDA SOIL SERIES: Udorthents, limestone substratu

Munsell #/Color	Texture	Depth
10YR 5/1	Sand	0 To 14
10YR 6/3	Sandy Clay	14 To 24
REFUSAL	Oolitic Limestone	24 To 24

OBSERVED WATER TABLE: INCHES [ABOVE / BELOW] EXISTING GRADE TYPE: [PERCHED / APPARENT]

ESTIMATED WET SEASON WATER TABLE ELEVATION: 48 INCHES [ABOVE / BELOW] EXISTING GRADE

HIGH WATER TABLE VEGETATION: [ ]YES [X]NO MOTTLING: [ ]YES [X]NO DEPTH: INCHES

SOIL TEXTURE/LOADING RATE FOR SYSTEM SIZING: Replacement 4-FS/0.80 DEPTH OF EXCAVATION: 54 INCHES

DRAINFIELD CONFIGURATION: [X] TRENCH [ ] BED [ ] OTHER (SPECIFY) 522

REMARKS/ADDITIONAL CRITERIA

SYSTEM 2 SIZED FOR 36 FU OUT OF 76 FU TOTAL
CONTRACTOR: AMARELIS RODRIGUEZ P.E., LICENSE #:60236

SITE EVALUATED BY: DATE: 06/06/2024

CONTRACTOR, (Title:) (CONTRACTOR)